

Pools Project Update

January 3, 2023

Progress continues on the Pools Project. To date most of the work has taken place on a drawing board without a lot to see, as we hammer out the design details. However, if you have driven or walked by the outdoor pool in the last few days you have seen the beginning of the 'tear out'. Our General contractor has removed fencing, torn out most of the concrete decking, and taken out power poles that will need to be relocated. This concrete will be hauled off and grading will begin as weather permits, a phrase you will hear a lot over the coming months. Please exercise caution if you walk in this area. For your own safety please do not climb on the concrete slabs.

Burelson Pool Company will do the final grading and begin construction of the pool the week of January 23. This is contingent on all State and City permits being granted in a timely manner.

Jimmy Hudspeth has been working with Burelson to ascertain how and where the pool equipment will be housed – seems as though our current pump house can meet the needs with only minor modifications. By Monday January 9th, Jimmy will have the design work done for fencing, decking, and fill areas.

I know we have teased this a couple of times, but we are now ready to stake out the location of the indoor pool building. Look for this by the weekend. We will also note where the entrance to the building is and the door to get to the outdoor pool. All traffic to both pools will come through this one entry point.

I hope these updates are helpful. If you have any questions, please e-mail to info@laketansi-poa.com.

POA Management and Board

